

Contract ID	Alt ID	Co./ Rte. / Sec.
PID 81174	SHX	S. Hamilton X-ing

Weekly Report Number:	28	Design Engineer:	Burgess & Niple
Report Date:	1/31/2017	Prime Contractor:	John R. Jurgensen
Notice to Proceed Date:	6/16/2016	Original Contract Value:	\$17,957,404.85
Project Completion Date:	12/31/2018	Current Contract Value:	\$17,402,373.23
Project Duration:	929 Calendar Days	Work Completed To Date:	\$4,902,799.55
Percent Time Elapsed:	24.8%	Percent Paid/Complete:	28.2%

Pay Estimates

Estimate No.	Period To	Status	Work Completed		
			Total Work	Retainage	Payment
001	7/31/2016	Processed	\$299,641.67	\$23,971.33	\$275,670.34
002	8/31/2016	Processed	\$505,210.64	\$40,416.85	\$464,793.79
003	9/30/2016	Processed	\$482,931.98	\$38,634.56	\$444,297.42
004	10/31/2016	Processed	\$1,697,532.16	\$135,802.58	\$1,561,729.58
005	11/30/2016	Processed	\$1,205,095.67	\$96,407.65	\$1,108,688.02
006	12/31/2016	Processed	\$712,387.43	\$56,990.99	\$655,396.44
007	1/31/2017				
008	2/28/2017				
009	3/31/2017				
010	4/30/2017				
011	5/31/2017				
012	6/30/2017				
013	7/31/2017				
TOTAL:			\$4,902,799.55	\$392,223.96	\$4,510,575.59

Contract ID	Alt ID	Co./ Rte. / Sec.
PID 81174	SHX	S. Hamilton X-ing

Work Summary:

01-23-17:

No crew on site this date. Curry and Sons scheduled to be on site this week. no show as yet.

Continued breaking down and calculating conc. quantities for Ref.317. Decorative Railing on Approach Slabs. Also reviewing and tracking items of work completed in December for CPM Schedule. Breaking down plans for the 4" concrete walk on US 127. verifying plan quantities.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-24-17:

No crew on site this date. Curry and Sons scheduled to be on site this week. no show as yet.

Continued breaking down and calculating conc. quantities for Ref.317. Decorative Railing on Approach Slabs. breaking down resteel for superstructure Ref.299 and continued reviewing and tracking items of work completed in December and January for CPM Schedule. Breaking down plans for the 4" concrete walk on US 127 and began on Grand Ave. verifying plan quantities.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-25-17:

Surveyors on site this date performing layout for gas main laterals at proposed Industrial Dr. intersection at approx. Sta.8+00 L/R Grand. Also laying out limits of proposed sidewalk as a guideline to the City of Hamilton Electric for utility installation.

Continued breaking down and calculating resteel for superstructure Ref.299. plan bar list contains 254 S505 bars for the deck but they do not show up on the detail sheets. Also can't find the steel details for areas of the light pole pilasters in the deck. B&N will be contacted to clarify.

Continued reviewing and tracking items of work completed in December and January for CPM Schedule. Breaking down plans for the 4" concrete walk on US 127, Grand Ave., Eleventh St. and Bonacker Ave. verifying plan quantities.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-26-17:

JRJ crew on site addressing all erosion control areas in a report submitted by the city that needed addressed. Crews went around project installing inlet protection on storm drains. Inlets were obstructed by debris and leaves. All debris was cleared and inlet protection installed. Crew also cleaned up the drive for the RR access off Pleasant. A bobcat was used to scrape all the mud off and dumped elsewhere. Millings were then placed over the drive.

Met on site with CBT representatives on Pleasant to review proposed work at the south end of the job and abandonment of existing Telephone MH near Sta.16+25 of new Grand Blvd. as well as traffic control necessary to facilitate the work.

Continued breaking down and calculating resteel for superstructure walks and parapets. Ref.299. Breaking down plans for the 4" concrete walk on US 127, Grand Ave., Eleventh St. and Bonacker Ave. verifying plan quantities.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-27-17:

No crew on site this date.

Traffic was maintained through long term detours and lane closures. No issues reported.

Contract ID	Alt ID	Co./ Rte. / Sec.
PID 81174	SHX	S. Hamilton X-ing

Planned Activities / Look-Ahead Schedule:

CBT/JDaniels to begin flagging operation on US-127 on Monday 02/06/17.

Items / Issues to Note:

Electrical plan revisions change order (JRJ cost analysis).
 Cincinnati Bell Aerial and Underground - west side. (Aerial on University Blvd, underground to continue 400' up the west side of Grand Blvd).

Outstanding Submittals, RFI's, etc:

CPM Update Schedule 002 - Received - 01/30/17. Follow up information required from JRJ.

Safety / MOT Update:

US 127 Phase 1a Traffic Pattern in Place.
 Phase 2 Work Zone 1 Traffic Pattern in Place.
 Marshall Ave. and Library Entrance Barricaded.

Subcontractor / Material Testing / DBE Update:

JRJ on-site periodically to maintain SWPPP devices and layout planned work.

Omnipro Services Workforce:

Educated Estimate of Hours:

Dennis Stemler: 40 hours/week	Matt Rehfus: 10-40 hours/week (varies)
Eric Woodall: 40 hours/week	Mike Rehfus: 0-15 hours/week (varies)
Jim Wilson: 40 hours/week	Jason Fescemyer: 0-15 hours/week (varies)