

Contract ID	Alt ID	Co./ Rte. / Sec.
PID 81174	SHX	S. Hamilton X-ing

Work Summary:

01-16-17:

Small crew on site adjusting traffic control drums and barricades at Sipple/Eleventh and Sipple/East. crew also re-establishing perimeter fence various locations. Email has been forwarded to Jason Mudd requesting additional signing along Erie Blvd. detour which might help deter trucks from turning onto Grand.

Worked in office breaking down and calculating conc. quantities for Ref.300 Superstructure. Breaking down plans for the pervious concrete pavers verifying plan quantities on Grand Blvd. and began breaking down plans for the 4" concrete walk starting from University Blvd. going East.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-17-17:

Small crew on site continued to re-establishing perimeter fence and erosion control items listed in report by Coyle at various locations.

Worked in office breaking down plans for the pervious concrete pavers verifying plan quantities on Grand Blvd. and began breaking down plans for the 4" concrete walk starting from University Blvd. going East. Breaking down and calculating conc. quantities for Ref. 300 Superstructure Walk, Parapet and Light Standards.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-18-17:

No crew on site this date. met with Curry and Sons. JRJ to discuss payment for delivered materials to Curry for gas main items. payment will be made pending verification of secured storage area.

Breaking down and calculating conc. quantities for Ref. 305. Approach Slabs including walks and decorative walls. Quantities will be based on modified slab lengths of 42'-6"

Traffic was maintained through long term detours and lane closures. No issues reported.

01-19-17:

No crew on site this date. visited Curry and Sons yard to view stored gas main materials. everything appears to be stored OK. gas valves will be moved indoors. payment will be made for delivered materials to Curry for gas main items.

Continued breaking down and calculating conc. quantities for Ref. 305. Approach Slabs including walks and decorative walls. Quantities will be based on modified slab lengths of 42'-6" which will change pavement and walk quantities.

Traffic was maintained through long term detours and lane closures. No issues reported.

01-20-17:

JRJ crews not on site today.

Worked in office breaking down plans for the 4" concrete walk verifying plan quantities. Went around entire job site inspecting all MOT items and completed the CA-D-8 Long Term Work Zone Review. No MOT issues were reported.

Traffic was maintained through long term detours and lane closures. No issues reported.

Contract ID	Alt ID	Co./ Rte. / Sec.
PID 81174	SHX	S. Hamilton X-ing

Planned Activities / Look-Ahead Schedule:

CBT Field Meeting scheduled for 01/26/2017 to discuss proposed flagging operation on US-127.

Items / Issues to Note:

Electrical plan revisions change order (JRJ cost analysis).
 Cincinnati Bell Aerial and Underground - west side. (Aerial on University Blvd, underground to continue 400' up the west side of Grand Blvd).

Outstanding Submittals, RFI's, etc:

CPM Update Schedule 002 - PAST DUE - requested from JRJ.

Safety / MOT Update:

US 127 Phase 1a Traffic Pattern in Place.
 Phase 2 Work Zone 1 Traffic Pattern in Place.
 Marshall Ave. and Library Entrance Barricaded.

Subcontractor / Material Testing / DBE Update:

JRJ on-site periodically to maintain MOT devices and SWPPP.

Omnipro Services Workforce:

Educated Estimate of Hours:

Dennis Stemler: 40 hours/week	Matt Rehfus: 10-40 hours/week (varies)
Eric Woodall: 40 hours/week	Mike Rehfus: 0-15 hours/week (varies)
Jim Wilson: 40 hours/week	Jason Fescemyer: 0-15 hours/week (varies)